

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

EPC works – Package No.15 – Earth Work Excavation and Forming Embankment including Construction of CM & CD works of Flood Flow Canal from Km.70.00 to Km.86.00 – Proposals for Additional Lengths i.e. 33m, 228.19m and 75.58m in respect of Packages 15, 15A & 15B – Considered for payment of additional items – Orders – Issued.

-----

G.O.Rt.No. 1026.

Dated:31-10-2009.

Read the following:--

- 1) From the C.E.(P), Irrigation, Karimnagar, Lr.No.CE/Project, Irrgn./LMD/Camp/344, dated:28.11.2008.
- 2) Govt.Memo.No. 319/Maj.Irr.III/A1/2009-1, dt:19.01.2009.
- 3) From the C.E.(P), Irrigation, Karimnagar, Lr.No.CE/Proj. Irrgn./KMR/1862, dt:24.01.2009.
- 4) Govt.Memo.No. 319/Maj.Irr.III/A1/2009-2, dt:05.03.2009.
- 5) From the C.E.(P), Irrigation, Karimnagar, Lr.No.CE/Proj. Irrgn./krmr/TS/T1/F.118 Vol.6/2246, dt:19.03.2009.
- 6) From the C.E.(P), Irrigation, Karimnagar, Lr.No.CE/Proj. Irrgn./LMD/Camp/108, dt:19.11.2009.

>><<

ORDER:

In the reference 5<sup>th</sup> read above, the C.E.(P), Irrigation, Karimnagar has stated that the work of Earth work excavation, forming embankment including construction of CM & CD works of Flood Flow Canal from Km.70.00 to Km.86.00 was let out to M/s. Simplex – Subhash (J.V.), Kolkata on EPC – Turn key basis vide Superintending Engineer, IFFCC-I, Jagtial, Agreement No.15/FFC/2004-2005, dt:19-03-2005 for Rs.21877 Lakhs at (-)1.39% less over the IBM value with stipulated period for completion of 30 Months. As per agreement, the total length of canal to be executed is 16.645Kms. Due to slow progress some part of the work was deleted from the contract purview of M/s.Simplex – Subhash (J.V.), Kolkata and awarded to the following agencies:-

- i) M/s. Surya Constructions, Secunderabad(Package-15A):- The balance work from Km.77.00 to Km.85.00 was awarded to the agency and during the execution the actual length measured is 8873.19 Mts as against to 8645 Mts resulting an extra length of 228.19 Mts for which an amount of Rs.10,79,51,785/- incurred has to be considered for payment as additional item.
- ii) M/s.MEIL – RATNA (J.V), Hyderabad (Package-15B):- The balance work from Km.70.000 to Km.73.000 and from Km.74.000 to Km.77.000 was awarded to the agency and during the execution the actual length measured is 6075.58 Mts as against to 6000 Mts, resulting an extra length of 75.58 Mts, for which an amount of Rs.2,61,14,065/- incurred has to be considered for payment as additional item.

P.T.O.

- iii) M/s.Simplex-Subhash(JV), Kolkata(Package-15):- The balance work from Km.73.000 to Km.74.000 and from Km.85.000 to Km.86.000 was retained with the original agency and during the execution the actual length measured is 2033 Mts as against to 2000 Mts resulting an extra length of 33.00 Mts, for which an amount of Rs.24,54,323/- incurred has to be considered for payment as additional item.

2. It has been reported by the C.E. that survey and investigation was done by the department and alignment was fixed prior to signing of agreement. Government after careful examination, hereby accord permission to the C.E.(P), Irrigation, Karimnagar, for considering additional items i.e. extra lengths 33m, 228.19m and 75.58 m in Packages 15, 15A & 15B respectively over and above the length mentioned in the agreement to the best advantage of the department (i.e. the extra length is to be considered wherever the depth of cutting is minimum without involvement of controlled blasting and quantities are least).

3. The C.E.(P), Irrigation, Karimnagar is also permitted to incorporate the provision of Extra length in the Revised Estimate and to complete the work within the stipulated time. Further, the C.E.(P), Irrigation, Karimnagar is also requested to verify the amount once again before making any payment.

4. This order issues with the concurrence of Fin.(W&P) Department vide their U.O.No.4012/F4(2)/09-1, dt:19.10.2009.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

ADITYA NATH DAS,  
SECRETARY TO GOVERNMENT.

To  
The Chief Engineer(Projects), Irrigation, LMD Colony, Karimnagar.  
Copy to:  
The Director of Works and Accounts, Hyderabad.  
The Joint Director of Works and Accounts, LMD Colony, Karimnagar.  
The Accountant General, A.P., Hyderabad.  
The Finance (W&P) Department.  
The P.S. to Minister for Major & Medium Irrigation.  
The P.S. to Secretary to Government (AD).  
SF/SC.

//FORWARDED :: BY ORDER//

SECTION OFFICER.